	DEPARTMENT: TECHNICAL SERVICES											
Functional Area / Develo pment Priorities	Indicator	Unit of Measureme nt	Baseline 2015/16	Annual Target	1st quarter target	2nd quarter target	2nd quarter actual performance	Actual expenditure	Reasons for under performanc e/Deviation	Taken to improve	Portfolio of Evidence	
Basic Service Delivery/ Building Plan Administration and Inspectorate	1.Percentage of building contravention (submitted for legal action within 6 weeks from detaction)	Percentage	from detection)	100% (all building contraventions attended to within 6 weeks from detection)	attended to	100% (all building contraventions attended to within 6 weeks from detection)	6 weeks from detection)				Contravention notices and proof of delivery	
Basic Service Delivery/ Building Plan Administration and Inspectorate	2.Percentage of Building plans applications assessed within 30 working days	Percentage	assessed within 30 days from receipt of application and payment to finalisation of	within 30 days from receipt	assessed within 30 days from receipt of	100% (all building plans assessed within 30 days from receipt of application and payment to finalisation of assessment)	application and				building plan register	
Basic Service Delivery/ Building Plan Administration and Inspectorate	of building inspections	Percentage	conducted within 32 working hours	100% (all building inspections conducted within 32 working hours from time of booking of appointment)	100% (all building inspections conducted within 32 working hours from time of booking of appointment)	100% (all building inspections conducted within 32 working hours from time of booking of appointment)	100% (all building inspections conducted within 32 working hours from time of booking of appointment)					

Functional Area/Develo pment Priorities	Indicator	Unit of Measureme nt	Baseline 2015/16	Annual Target	1st quarter target	2nd quarter target	2nd quarter actual performance	Actual expenditure	Reasons for underperfor mance/Dev iation	Measures Taken to improve performanc e	Portfolio of Evidence
Basic Service Delivery/ Building Plan Administration and Inspectorate	4.Number of audits conducted on outdoor advertising per annum	Number	1 audit per annum	1 per annum	N/A	N/A	N/A		1 audit per annum	Audit will be submitted once it has been conducted	
Basic Service Delivery/ Building Plan Administration and Inspectorate	advertising structure	Percentage	1 database update per annum	1 database update per annum	N/A	N/A	N/A				POE Not Submittted
Basic Service Delivery/Electr icity		Percentage	3,6%		Not more than 17% electrical losses quarterly based on consumption for the quarter	17% electrical losses quarterly based on consumption	31.14% Target not achieved		The loss is due to bypassing and illegal connection.	Busy with audits to detect all illegal connections and bypasses	Datasheets, Breakdown of daily sales, Eskom billing invoices
Basic Service Delivery/Electr icity	7.Percentage of minor electricity faults attended to within 24 working hours from time of reporting	Percentage	100% (all minor electricity faults attended to within 24 working hours from time of reporting)	minor electricity faults attended to within 24	to within 24	to within 24	100% (all minor electricity faults attended to within 24 working hours from time of reporting)				Incident register
Functional Area/Develo pment Priorities	Indicator	Unit of Measureme nt	Baseline 2015/16	Annual Target	1st quarter target	2nd quarter target	2nd quarter actual performance	Actual expenditure	Reasons for underperfor mance/Dev iation		Portfolio of Evidence

Basic Service Delivery/ Electricity	8.Percentage households (household within licensed area, excluding informal settlement)wi th access to basic level of electricity	%	informal settlement)	(household within licensed area, excluding	within licensed area, excluding informal	100% (household within licensed area, excluding informal settlement)				Datasheets, and Levy control report
Basic Service Delivery/ Human Settlements	9.Number of in-situ houses constructed	Number		161 (Bankhara/Bo dulong 151, Rural 10 units Gantatelang, 1 Ncweng, 5 Sloja, 3 Gamopedi	0	10	1 completed Target not achieved	not adhering to the	Most of the houses are still under construction(Wall plate and slab level). Penalties to be imposed on the contractors for the delay.	Housing Report
Basic Service Delivery/Maint enance of Municipal Buildings	10.Number of new community halls constructed	Number	1	1	N/A	N/A	N/A			
Basic Service Delivery/Mech anical workshop	11.Number of fleet management policies reviewed and approved by Council per annum	%	1	1	N/A	N/A	N/A			

Functional Area/Develo pment Priorities	Indicator	Unit of Measureme nt		Annual Target	1st quarter target	2nd quarter target	2nd quarter actual performance	Reasons for underperfor mance/Dev iation	Taken to	Portfolio of Evidence
Delivery/Maint	12.Percentag e of MIG money spend	%	100%	1	10% of the total for the quarter	15% of the total for the quarter	17% of the total for the quarter			MIG Expenditure Report for Oct, November and December 2016, Invoices Paid and proof of EFT
Delivery/Proje ct Management	13.Percentag e Capital budget (excluding MIG actually spent on capital projects identified financial year in terms of the IDP	%	100%	100%	10% of the total for the quarter	15% of the total for the quarter	52.1% for the quarter (ACHIEVED)			MWIG WSIG Report
Delivery/Proje ct	14.Number of Residential sites developed	Number	0	100	0	30	10 Stands subdivided but not yet serviced Target not achieved	stands that are subdivided	The servicing part will only be executed when the funds are available.	Layout plan of subdivision
Delivery/Road	15.Kilometres of tarred road resealed	Km	0	2km	N/A	N/A	N/A			

Functional Area/Develo pment Priorities		Unit of Measureme nt		Annual Target	-	2nd quarter target	2nd quarter actual performance	Actual expenditure	Reasons for underperfor mance/Dev iation	Taken to	Portfolio of Evidence
Delivery/Road	16.Square meters of roads patched on tarred roads	Square meters	4364m2	2500m2	500m2	1000m2	6971m²				Data sheet and report
Basic Service Delivery/Road s and Storm water	17.Kilometres gravel road graded	Km	4km	20km	2km	5km	1.2km		Grader not available	There are plans in place to procure new fleet including machinery.	Data sheet and report
Basic Service Delivery/Road s and Storm water		Km	3km Kagung 1.2km Magojaneng1.8 km	10.75km	4,1km	N/A	N/A				
Basic Service Delivery/Sanit ation	19.Number of new households provided with access to basic level of sanitation	number	1148 (Batlharos 450, Maruping 300, Mokalamosesan e 70 & Gantatelang 328)	805	200	200	300				Invoice and Certificate
Basic Service Delivery/Sanit ation	20.Number of households provided with full water borne sewer services	number		Target cannot be set as it depends on the applications received - to be reported on only	be set as it depends on the applications received - to be reported on	Target cannot be set as it depends on the applications received - to be reported on only	0 no applications received				Data sheet

Functional Area/Develo pment Priorities	Indicator	Unit of Measureme nt			-	2nd quarter target	2nd quarter actual performance	Actual expenditure	Reasons for underperfor mance/Dev iation	Taken to	Portfolio of Evidence
	21.Percentag e of minor sanitation breakdown(pi pe burst and blockages)att ended to and resolved within 24 working hours of reporting		breakdown (pipe burst and blockages)atten ded to and resolved within 24 working hours of reporting)	minor sanitation breakdown (pipe burst and blockages)atte nded to and resolved within 24 working hours	sanitation breakdown (pipe burst and blockages)atte nded to and resolved within 24 working	resolved within	100% of all reported brakages				Incident register
Basic Service Delivery/Wate r supply and maintenance	22.Number of new households provided with basic level of water (communal taps within 200m from households)	Number		1282 HH Mapoteng 591, Mokalamosesa ne 440, Ditshoswanen g 251 (22874/26816 =85%	300	300	Target not achieved		under	Beneficiary list will be provided once the project is complete	No evidence
Basic Service Delivery/Sanit ation	23.Percentag e of water losses	%		32% per annum	32% for water supplied in a	Not more than 32% for water supplied in a quarter	62% Target not achieved		loss is due to the leakage at the 6ML	The water loss will be reduced once the Kuruman bulk water reservoir project is complete.	submitted

Functional Area/Develo pment Priorities		Unit of Measureme nt	Baseline 2015/16	Annual Target	1st quarter target	2nd quarter target	2nd quarter actual performance	Reasons for underperfor mance/Dev iation	Taken to	Portfolio of Evidence
Maintenance		%	100% (all grievance cases finalised within 30 working days from issuing of grievance)	100% (all grievance cases finalised within 30 working days from issuing of grievance)	within 30 working days	100% (all grievance cases finalised within 30 working days from issuing of grievance)	100%		-	submitted
Delivery/Wate	25.Blue drop	Number		50%	3	N/A	N/A			
Basic Service Delivery/Wate r quality	26.Number of general sampling of effluent conducted at waste water treatment plants	Number	12	12	3	3	3			
Basic Service Delivery/Wate r quality	27.Number of water quality samples at reticulation side taken	Number	12	12	3	3	1	Samples not taken due to shortage of resources		Lab results
local Economic Development/ Local Economic Development	28.Number of jobs created through municipal projects	Number	200	200	50	50	78			Attendance register

4.761905